



## Barton & Loguidice, D.P.C.

Memo to: Tistrya Houghtling  
Town of New Lebanon  
Town Supervisor

Date: 9/04/25

Project No.: 1229.009.198

From: Cory J. McDowell, P.E.  
Vice President

cc: Steve Powers

Subject: New Lebanon Landfill Closure August Progress Summary

---

The following is a summary of the activities associated with the closure of the Former Town of New Lebanon Landfill through August 31, 2025.

- Contractor continued mobilization of equipment.
- Wood chips containing waste material have been integrated into the landfill footprint as fill material.
- Fifteen truck loads of tires have been removed from the site for disposal at an off-site facility. All tires have been removed from the site
- The relocation of waste to establish the closure grades and reduce the landfill footprint is completed.
- Waste excavation areas have been filled with compacted on-site soil.
- Excavation of the on-site stormwater detention/infiltration is complete.
- Placement of the soil base layer has been completed to establish the base for geomembrane placement using on-site soil.
- Construction of permanent stormwater conveyance infrastructure has commenced around the perimeter of the landfill footprint.
- Stabilization of disturbance areas has commenced with topsoil placement and seeding.
- Geosynthetic materials have been ordered and delivery is expected in mid-September.
- Construction is expected to be completed in late October.
- Construction hours are expected to continue to be Monday through Friday, 7:00 to 5:00 pm.